

Asbestos Register Review 2025

Company name: Kimmeridge Close Residents Company Limited

Company website: www.kimmeridgeclose.co.uk

Review carried out by: K Zak, Reviewed Thomas Dellow MTPI AssocRICS

Date review was carried out: 09/01/2025

Date of next review: 09/01/2026



(Summary of full register available in Asbestos Report)

1-6 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review		
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action	
Ground	Entrance Hall	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
Ground	Entrance Hall	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
Ground	Electrical Cupboard	Insulation board above door	Chrysotile	7	Good	Repair/ Encapsulate	
1 st	Stairs and Landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
1 st	Stairs and Landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
2 nd	Stairs and Landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
2 nd	Stairs and Landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
External	External	Roof (hanging tiles)	Chrysotile	3	Fair	Leave and manage	
External	External	Roof insulation board soffit below hanging tiles	Chrysotile	6	Fair	Leave and manage	
External	External	Porch ceilings to rear entrance	Chrysotile	4	Good	Leave and manage	
External	External	Mastic around door	Chrysotile	3	Encapsulated by new door	None	
External	External	Front Porch ceiling panel	Chrysotile	4	Good	Leave and manage	



(Summary of full register available in Asbestos Report)

7-12 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review		
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action	
Ground	Entrance Hall	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
Ground	Entrance Hall	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
Ground	Electrical Cupboard	Insulation board above door	Chrysotile	7	Good	Repair/ Encapsulate	
1 st	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
1 st	Stairs and landing	Floor tiles and adhesive	Chrysotile	2	Removed and carpet laid	None	
2 nd	Stairs and landing	Ceiling – Textured Coating	Chrysotile	3	Good	Leave and manage	
2 nd	Stairs and landing	Floor tiles and adhesive	Chrysotile	2	Removed and carpet laid	None	
External	External	Roof (hanging tiles)	Chrysotile	3	Fair	Leave and manage	
External	External	Roof insulation board soffit below hanging tiles	Chrysotile	6	Fair	Leave and manage	
External	External	Mastic around door	Chrysotile	3	Encapsulated by new door	None	



(Summary of full register available in Asbestos Report)

13-18 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review		
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action	
Ground	Entrance Hall	Floor below carpet	Chrysotile	2	Removed and carpet laid	None	
Ground	Electric Cupboard	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
Ground	Electric Cupboard	Insulation board above door	Chrysotile	7	Good	Repair/ Encapsulate	
1 st	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
1 st	Stairs and landing	Floor below carpet	Chrysotile	2	Removed and carpet laid	None	
2 nd	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
2 nd	Stairs and landing	Floor below carpet	Chrysotile	2	Removed and carpet laid	None	
External	External	Roof (hanging tiles)	Chrysotile	3	Fair	Leave and manage	
External	External	Roof below hanging tiles cement soffit	Chrysotile	3	Fair	Leave and manage	
External	External	Mastic around door	Chrysotile	2	Encapsulated by new door	None	



(Summary of full register available in Asbestos Report)

19-24 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review	
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action
Ground	Entrance Hall	Ceiling – Textured Coating	Chrysotile	3	Fair	None
Ground	Entrance Hall	Floor tiles and adhesive	Chrysotile	4	Removed and carpet laid	None
Ground	Electrical Cupboard	Insulation board above door	Chrysotile	7	Good	Repair/ Encapsulate
1 st	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Fair – Repair required by cupboard	Repair/ Encapsulate
1 st	Stairs and landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None
2 nd	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage
2 nd	Stairs and landing	Floor tiles and adhesive	Chrysotile	2	Removed and carpet laid	None
External	External	Rood (hanging tiles)	Chrysotile	3	Fair	Leave and manage
External	External	Roof insulation board soffit below hanging tiles	Chrysotile	6	Fair	None
External	External	Mastic around door	Chrysotile	3	Encapsulated by new door	None



(Summary of full register available in Asbestos Report)

25-30 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review	
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action
Ground	Entrance Hall	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage
Ground	Entrance Hall	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None
Ground	Electrical Cupboard	Insulation board above door	Chrysotile	7	Good	Repair/ Encapsulate
1 st	Stairs and landings	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage
1 st	Stairs and landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None
2 nd	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage
2 nd	Stairs and landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None
External	External	Roof (hanging tiles)	Chrysotile	3	Fair	Leave and manage
External	External	Roof below hanging tiles cement soffit	Chrysotile	3	Fair	Leave and manage
External	External	Mastic around door	Chrysotile	3	Encapsulated by new door	None



(Summary of full register available in Asbestos Report)

31-36 Kimmeridge Close, Nythe, Swindon, SN3 3PZ

Asbestos Register Summary					Review		
Floor	Location	Asbestos Containing Material	Туре	M.A.S	Condition	Action	
Ground	Entrance Hall	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
Ground	Entrance Hall	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
1 st	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Good	Leave and manage	
1 st	Stairs and landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
2 nd	Stairs and landing	Ceiling – Textured Coating	Chrysotile	2	Fair	Leave and manage	
2 nd	Stairs and landing	Floor tiles and adhesive	Chrysotile	3	Removed and carpet laid	None	
External	External	Roof (hanging tiles)	Chrysotile	3	Fair	Leave and manage	
External	External	Roof below hanging tiles cement soffit	Chrysotile	3	Fair	Leave and manage	
External	External	Mastic around door	Chrysotile	3	Encapsulated by new door	None	